CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/329i/CEMENT/2017-18 Date: 08.05.2017

TEST REPORT ON CEMENT

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Construction of RCC drains at Kuvempu school road Mallasandra in Ward No.13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/51/2017-18 Dated: 02.05.2017
* Sample ID	:	Cement
Sample Received on	:	06.05.2017
Period of Testing	:	06.05.2017 to 08.05.2017

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	29.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	170 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	475 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಮಲ್ಲ.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

****

VIDYARANI P.K.
Technical Manager

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/329i/SAND-Gradation/2017-18 08.05.2017

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: **Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	: Construction of RCC drains at Kuvempu school road Mallasandra in Ward No.13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/51/2017-18 Dated: 02.05.2017
* Sample ID	: Fine Aggregates
Technical Reference	: IS : 2386 (Part 1) - 1963 (RA-2011)
Sample Received On	: 06.05.2017
Date of Testing	: 08.05.2017

Total Wt. of Aggregates in gms = **1000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	96.40	90-100	90-100	90-100	95-100
2.36	77.40	60-95	75-100	85-100	95-100
1.18	56.40	30-70	55-90	75-100	90-100
600 Micron	26.40	15-34	35-59	60-79	80-100
300 Micron	13.60	5-20	8-30	12-40	15-50
150 Micron	4.60	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

AE-13

****

VIDYARANI P.K.
Technical Manager

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/KRIDL/W.No.13/CSR-05/329i/AGG/GR/2017-18 08.05.2017

TEST REPORT ON SIEVE ANALYSIS OF COARSE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	:	Construction of RCC drains at Kuvempu school road Mallasandra in Ward No.13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/51/2017-18 Dated: 02.05.2017
* Sample ID	:	Coarse Aggregates (40mm)
Technical Reference	:	IS : 2386 (Part 1) -1963 (RA-2011)
Sample Received on	:	06.05.2017
Date of Testing	:	08.05.2017

Total Wt. of Aggregates in gms= **5000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	96.88	95-100	85-100
20	36.88	30-70	0-20
10	16.88	10-35	0-5
4.75	3.28	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under graded specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

AE-13

****

VIDYARANI P.K.
Technical Manager

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.13/Steel/2017-18 09.05.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Construction of RCC drains at Kuvempu school road Mallasandra in Ward No.13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/51/2017-18 Dated: 02.05.2017
* Samples ID	:	8mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	09.05.2017

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	8	0.39	516	557	13.15	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE -13

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.13/Steel/2017-18 09.05.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Construction of RCC drains at Kuvempu school road Mallasandra in Ward No.13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/51/2017-18 Dated: 02.05.2017
* Samples ID	:	10 mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	09.05.2017

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	10	0.62	520	562	13.35	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ವಿಸ್.ಎಂ. ರಸ್ತೆ, ರಮೇಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/KRIDL/W.No.13/Steel/2017-18 09.05.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
* Name of work	:	Construction of RCC drains at Kuvempu school road Mallasandra in Ward No.13, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/WO/51/2017-18 Dated: 02.05.2017
* Samples ID	:	16 mm Bar
Technical Reference	:	IS: 1786-2008
Date of Testing	:	09.05.2017

Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	16	1.58	524	566	13.5	O.K	O.K

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-13

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapainnagar,
Basaveshwaranagar, Bangalore-560 079.